


Rising Sun Engines, Inc.

Installation Checklist

	Your Tasks
	You have a copy of the Installation Guide and have read it. You have a repair manual for your vehicle.
	Verify that you ordered and received the correct engine. Compare it to your new engine.
	You know the reason your last engine failed and have corrected the problem.
	You have all the necessary tools and measurement equipment .
	You have purchased all the necessary replacement parts and inspected and cleaned all other critical components being re-used.
	The cooling system has been inspected and replacement parts installed. Fresh coolant has been added and the system has been bled of air pockets per factory specifications.
	The fuel system has been inspected and replacement parts have been installed.
	The ignition system has been inspected and replacement parts installed. Total ignition advance has been verified to the specifications in your repair manual.
	The emission system has been inspected and replacement parts installed. Check the performance of EGR valve.
	The engine cranks easily by hand.
	Oil and temperature gauges are installed during start up.
	Strongly Suggest: Inspect or replace your valve covers & gasket, oil seals, pilot bearing/bushing and oil pan & gasket.
	Be Sure: Replace the valve covers and oil pan we supplied. They were installed for testing purposes only.
	Remanufactured Engines: Read our Installation Guide for important final installation requirements.